

First and Final Bill

NAME OF WORK:- Construction of Drain, Culvert and Cement Concrete Road at Dasarahalli Karagadamma Temple, Opposite Road in Ward No:06 (Anisandra)

BRUHAT BANGALORE MAHANAGARA PALIKE

MEASUREMENT SHEET

Measurements Taken On :

First and Final Bill

Chainage		Description of Item	Unit	No	First and Final Bill				Depth (m)	Quantity	Rate in		Amount in		
From	To				Length (m)	Breadth		Avg B			RS.	RS.			
							B1	B2							
Item no.01	Earth work excavation by manual means for drains, canals, waste weir, draft, approach channels, key trenches, foundation of bridges and such similar works in all kinds of soils, as per drawing and technical specifications, including setting out, shoring, strutting, barricading, caution lights, removal of stumps and other deleterious matter, excavated surface leveled and sides neatly dressed disposing off the excavated stuff or sorting & stacking the selected stuff for reuse in a radius of 50 m and lift upto 1.5 m including cost of labour, tools & other appurtenances required to complete the work. Loading and Unloading of Stone Boulder/Stone aggregates/ Sand/Kankar/Moorum. (Tipper 5.5 m3) (V-I.No 1.4, Page No-5 PWD SR 2021-22)														
			Cum												
		Vide Total executed Quantity from premeasuremet Page no. 1 to 2								290.25					
		Total Executed Quantity								290.25					
		Tender Quantity								180.06					
		Quantity upto 125%								225.08					
		Quantity Above 125%								65.18					
		Now to be paid Quantity												43753.62	
		Quantity upto 125%								225.08		195.28		43952.65	
		Quantity Above 125%								65.18		214.81		13994400.21	
Item no.02	Providing and laying in position plain cement concrete for levelling course for all works in foundation. The granite/trap/basalt crushed graded coarse aggregates and fine aggregates as per relevant IS Codes machine mixed, laid in layers not exceeding 150 mm thickness, well compacted using plate vibrators, including all lead & lifts, cost of all materials of quality, labour, Usage charges of machineries, curing, and all the other appurtenances required to complete the work as per technical specifications. (The cost of steel reinforcement & formwork shall be paid separately) Mix 1:3:6 (M10) Using 40 mm nominal size graded crushed coarse aggregates (V-I, P.No-15, I No-2.1.3 of PWD SR 2021-22) issue rate dated 07-07-2022														
			Cum												
		Vide Total executed Quantity from premeasuremet Page no. 3 to 5								252.93					
		Total Executed Quantity								252.93					
		Tender Quantity								252.93					
		Now to be paid Quantity								252.93		6414.26		1622358.78	
Item no.03	Supplying, Fitting and Placing un-coated TMT bar Reinforcement in sub-structure complete as per Drawing and Technical Specifications. (V-III, I.No 13.1 Page No 99, PWD SR 2021-22) issue rate dated 09-11-2022														
			Tonne												
		Vide Total executed Quantity from premeasuremet Page no. 6 (61 ft 6 1/2)								5.12					
		Total Executed Quantity								5.12					
		Tender Quantity								3.23					
		Quantity upto 125%								4.04					
		Quantity Above 125%								1.08					
		Now to be paid Quantity												367017.68	
		Quantity upto 125%								4.04		90845.96		366790.56	
		Quantity Above 125%								1.08		101698.46		110088.58	
Item no.04	Providing and laying in position Reinforced cement concrete for all Sub structures of building, Irrigation works, Sub structure works of bridges, Drain works & other parallel works from 0.50m to 3.50 m height. The granite/trap/basalt crushed graded coarse aggregates and fine aggregates as per relevant IS Codes machine mixed with super plasticisers, laid in layers, well compacted using needle vibrators, providing weep holes wherever necessary, including all lead & lifts, cost of all materials of quality, confirming to the requirements of relevant IS codes, labour, Usage charges of machinery, curing and all other appurtenances required to complete the work as per technical specifications. (The cost of steel reinforcement & formwork to be paid separately) M20 Design Mix Using 20 mm nominal size graded crushed coarse aggregates (V-I, P.No.17, I.No.2.4.2 of PWD SR 2021-22) issue rate dated 07-07-2022														
Measurements taken on															
		Bottom Raft													
		Karagadamma Temple opp Road													
		West to East													
		LHS													
0.00	13.10	Cum	1	13.10	0.75	0.75	0.75	0.15	1.47						
13.10	29.00	Cum	1	0.00	0.75	0.75	0.75	0.15	0.00						
29.00	44.00	Cum	1	15.00	0.75	0.75	0.75	0.15	1.69						
44.00	51.60	Cum	1	7.60	0.75	0.75	0.75	0.15	0.86						
51.60	66.60	Cum	1	15.00	0.75	0.75	0.75	0.15	1.69						

Contractor

Assistant Engineer

Assistant Executive Engineer

Chainage		Description of Item	Unit	No	Length (m)	Breadth			Depth (m)	Quantity	Rate in RS.	Amount in RS.
From	To					B1	B2	Avg B				
81.60	81.60		Cum	1	15.00	0.75	0.75	0.75	0.15	1.69		
81.60	96.60		Cum	1	15.00	0.75	0.75	0.75	0.15	1.69		
96.60	111.60		Cum	1	15.00	0.75	0.75	0.75	0.15	1.69		
111.60	126.60		Cum	1	15.00	0.75	0.75	0.75	0.15	1.69		
126.60	137.80		Cum	1	15.00	0.75	0.75	0.75	0.15	1.69		
			Cum	1	11.20	0.75	0.75	0.75	0.15	1.26		
		Government School Opp Road										
		South to north										
		RHS										
0.00	15.00		Cum	1	15.00	0.75	0.75	0.75	0.15	1.69		
15.00	25.20		Cum	1	10.20	0.75	0.75	0.75	0.15	1.15		
25.20	27.20	No Work	Cum	1	0.00	0.75	0.75	0.75	0.15	0.00		
27.20	42.20		Cum	1	15.00	0.75	0.75	0.75	0.15	1.69		
42.20	49.70		Cum	1	7.50	0.75	0.75	0.75	0.15	0.84		
		LHS										
		South to North										
0.00	15.00		Cum	1	15.00	0.75	0.75	0.75	0.15	1.69		
15.00	17.90		Cum	1	2.90	0.75	0.75	0.75	0.15	0.33		
		Maruthi Layout										
		2nd Cross Road (or) Miracle										
		Villa House Opposite Road										
		LHS										
		(From East to West)										
0.00	15.00		Cum	1	15.00	0.75	0.75	0.75	0.15	1.69		
15.00	30.00		Cum	1	15.00	0.75	0.75	0.75	0.15	1.69		
30.00	34.70		Cum	1	4.70	0.75	0.75	0.75	0.15	0.53		
34.70	43.80		Cum	1	9.10	0.75	0.75	0.75	0.15	1.02		
		RHS										
		(From East to West)										
0.00	15.00		Cum	1	15.00	0.75	0.75	0.75	0.15	1.69		
15.00	30.00		Cum	1	15.00	0.75	0.75	0.75	0.15	1.69		
30.00	34.70		Cum	1	4.70	0.75	0.75	0.75	0.15	0.53		
34.70	43.80		Cum	1	9.10	0.75	0.75	0.75	0.15	1.02		
		3rd Cross Road										
		(From East to West)										
0.00	15.00		Cum	1	15.00	0.75	0.75	0.75	0.15	1.69		
15.00	30.00		Cum	1	15.00	0.75	0.75	0.75	0.15	1.69		
30.00	45.00		Cum	1	15.00	0.75	0.75	0.75	0.15	1.69		
45.00	49.90		Cum	1	4.90	0.75	0.75	0.75	0.15	0.55		
49.90	53.80		Cum	1	3.90	0.75	0.75	0.75	0.15	0.44		
		Side Wall										
		Karagadamma Temple opp Road										
		West to East										
		LHS										
0.00	13.10		Cum	2	13.10	0.15	0.15	0.15	0.60	2.36		
13.10	29.00	No Work	Cum	2	0.00	0.15	0.15	0.15	0.60	0.00		
29.00	44.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
44.00	51.60		Cum	2	7.60	0.15	0.15	0.15	0.60	1.37		
51.60	66.60		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
66.60	81.60		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
81.60	96.60		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
96.60	111.60		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
111.60	126.60		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
126.60	137.80		Cum	2	11.20	0.15	0.15	0.15	0.60	2.02		
		Government School Opp Road										
		South to north										
		RHS										
0.00	15.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		

Contractor

Assistant Engineer

Assistant Executive Engineer

Chainage		Description of Item	Unit	No	Length (m)	Breadth			Depth (m)	Quantity	Rate in RS.	Amount in RS.
From	To					B1	B2	Avg B				
25.00	25.20	No Work	Cum	2	10.20	0.15	0.15	0.15	0.60	1.84		
25.20	27.20		Cum	2	0.00	0.15	0.15	0.15	0.60	0.00		
27.20	42.20		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
42.20	49.70		Cum	2	7.50	0.15	0.15	0.15	0.60	1.35		
		LHS										
		South to North										
0.00	15.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
15.00	17.90		Cum	2	2.90	0.15	0.15	0.15	0.60	0.52		
		Maruthi Layout										
		2nd Cross Road (or) Miracle										
		Villa House Opposite Road										
		LHS										
		(From East to West)										
0.00	15.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
15.00	30.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
30.00	34.70		Cum	2	4.70	0.15	0.15	0.15	0.60	0.85		
34.70	43.80		Cum	2	9.10	0.15	0.15	0.15	0.60	1.64		
		RHS										
		(From East to West)										
0.00	15.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
15.00	30.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
30.00	34.70		Cum	2	4.70	0.15	0.15	0.15	0.60	0.85		
34.70	43.80		Cum	2	9.10	0.15	0.15	0.15	0.60	1.64		
		3rd Cross Road										
		(From East to West)										
0.00	15.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
15.00	30.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
30.00	45.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
45.00	49.90		Cum	2	4.90	0.15	0.15	0.15	0.60	0.88		
49.90	53.80		Cum	2	3.90	0.15	0.15	0.15	0.60	0.70		
										Sub Total	96.20	
		Culvet Bottom Raft										
		Government School Front Side										
			Cum	1	7.60	1.20	1.20	1.20	0.20	1.82		
		Side Wall										
		Government School Front Side										
			Cum	2	7.60	0.23	0.23	0.23	0.50	1.75		
										Sub Total	3.57	
		Total Executed Quantity								99.78		
		Tender Quantity								51.91		
		Quantity upto 125%								64.89		
		Quantity Above 125%								34.89		
		Now to be paid Quantity										
		Quantity upto 125%								64.89	7253.63	470669.92
		Quantity Above 125%								34.89	6892.38	240459.75
Item no.05		Providing and fixing precast reinforced cement concrete covering slabs of 10cm thick made of M20 with OPC cement, with 20mm and down size graded granite metal coarse aggregate @0.70 mixed, including providing and removing centering, shuttering, strutting propping etc., for edges of slabs with TMT steel (Fe500) cost of all materials, labour, all lead and lift, HOM of machinery, curing, including cost of reinforcement etc., complete as directed by the Engineer in charge of the work										
Measurements taken on		Karagadam Temple opp Road										
		West to East										
		LHS										
0.00	13.10		Sqm	1	13.10	0.75	0.75	0.75		9.83		
13.10	29.00	Is Slab	Sqm	1	0.00	0.75	0.75	0.75		0.00		
29.00	44.00		Sqm	1	15.00	0.75	0.75	0.75		11.25		
44.00	51.60		Sqm	1	7.60	0.75	0.75	0.75		5.70		

Contractor

Assistant Engineer

Assistant Executive Engineer

First and Final Bill

Chainage		Description of Item	Unit	No	Length (m)	Breadth			Depth (m)	Quantity	Rate in		Amount in
From	To					B1	B2	Avg B			RS.	RS.	
56.60	56.50		Sqm	1	4.90	0.90	0.90	0.90		4.41			
56.50	58.90		Sqm	1	2.40	0.75	0.75	0.75		1.80			
58.90	63.70		Sqm	1	4.80	0.90	0.90	0.90		4.32			
63.70	78.70		Sqm	1	15.00	0.75	0.75	0.75		11.25			
78.70	93.70		Sqm	1	15.00	0.75	0.75	0.75		11.25			
93.70	137.80		Sqm	1	44.10	0.75	0.75	0.75		33.08			
		Government School Opp Road											
		South to north											
		RHS											
0.00	15.00		Sqm	1	15.00	0.75	0.75	0.75		11.25			
15.00	25.20		Sqm	1	10.20	0.75	0.75	0.75		7.65			
25.20	27.20	No Work	Sqm	1	0.00	0.75	0.75	0.75		0.00			
27.20	42.20		Sqm	1	15.00	0.75	0.75	0.75		11.25			
42.20	49.70		Sqm	1	7.50	0.75	0.75	0.75		5.63			
		LHS											
		South to North											
0.00	15.00		Sqm	1	15.00	0.75	0.75	0.75		11.25			
15.00	17.90		Sqm	1	2.90	0.75	0.75	0.75		2.18			
		Maruthi Layout											
		2nd Cross Road (or)Miracle											
		Villa House Opposite Road											
		LHS											
		(From East to West)											
0.00	15.00		Sqm	1	15.00	0.75	0.75	0.75		11.25			
15.00	30.00		Sqm	1	15.00	0.75	0.75	0.75		11.25			
30.00	34.70		Sqm	1	4.70	0.75	0.75	0.75		3.53			
34.70	43.80		Sqm	1	9.10	0.75	0.75	0.75		6.83			
		RHS											
		(From East to West)											
0.00	15.00		Sqm	1	15.00	0.75	0.75	0.75		11.25			
15.00	30.00		Sqm	1	15.00	0.75	0.75	0.75		11.25			
30.00	34.70		Sqm	1	4.70	0.75	0.75	0.75		3.53			
34.70	43.80		Sqm	1	9.10	0.75	0.75	0.75		6.83			
		3rd Cross Road											
		(From East to West)											
0.00	15.00		Sqm	1	15.00	0.75	0.75	0.75		11.25			
15.00	30.00		Sqm	1	15.00	0.75	0.75	0.75		11.25			
30.00	45.00		Sqm	1	15.00	0.75	0.75	0.75		11.25			
45.00	49.90		Sqm	1	4.90	0.75	0.75	0.75		3.68			
49.90	53.80		Sqm	1	3.90	0.75	0.75	0.75		2.93			
		Total Executed Quantity								248.13			
		Tender Quantity								136.89			
		Quantity upto125%								171.11			
		Quantity Above125%								77.02			
		Now to be paid Quantity											272236.98
		Quantity upto125%								171.11	2175.39		372236.42
		Quantity Above125%								77.02	2175.39		167543.31
Item no.06	Providing and fixing RCC precast cover slab of 230mm thick for drain in cement concrete M20 using graded granite jelly 20mm and down size with steel reinforcement, including form work, lift charges, curing and concrete finished surfaces on both sides etc, complete and as per drawing and the directions of Engineer in-charge. (Data Rate)												
Measurements taken on													
		Government School Front Side											
			Sqm	1	7.60	1.20	1.20	1.20		9.12			
		Total Executed Quantity								9.12			
		Modified Schedule B Quantity								9.12			
		Now to be paid Quantity								9.12	5288.35		48229.7

Contractor

Assistant Engineer
0.0.00 & 0.0.00

Assistant Executive Engineer
0.0.00 & 0.0.00

Chainage		Description of Item	Unit	No	Length (m)	Breadth			Depth (m)	Quantity	Rate in RS.	Amount in RS.	
From	To					B1	B2	Avg B					
Item no.07		Earth work in surface excavation by mechanical means for lowering & leveling the ground for all works other than foundation in all kinds of soils & upto depth not exceeding 300mm as per drawing and technical specifications, including setting out, shoring, strutting, barricading, caution lights, removal of stumps and other deleterious matter including dressing of excavated surfaces, disposing off or levelling the excavated earth or sorting & stacking the selected earth for reuse in a radius of 50 m and lift upto 1.5 m including cost of labour, tools, usage of machinery & other appurtenances required to complete the work ((V-I, P.No-8, I No-I.12 of PWD SR 2021-22)											
			Cum										
			Vide Total executed Quantity from premeasuremet Page no. 7								539.80		
			Total Executed Quantity								539.80		
			Modified Schedule B Quantity								539.80		
			Now to be paid Quantity								539.80	75.07	40522.79
Item no.08		Construction of Granular Sub-Base of required grading as per design mixing in a mechanical mix plant at OMC, carriage of mixed Material to work site, spreading in uniform layers with motor grader on prepared surface and compacting with vibratory power roller to achieve the desired density, complete as per clause 401 (V-III, I No-4, IV, P No-19, KPWD SR 2021-22)											
			Cum										
			Vide Total executed Quantity from premeasuremet Page no. 8+9								202.42		
			Total Executed Quantity								202.42		
			Modified Schedule B Quantity								202.42		
			Now to be paid Quantity								202.42	2710.53	548665.48
Item No.09		Providing and constructing un-reinforced plain cement concrete pavement, thickness as per design, over a prepared sub base, with 43 grade cement or any other type as per Clause 1501.2.2 M30 (Grade), coarse and fine aggregates conforming to IS:383, maximum size of coarse aggregate not exceeding 25 mm, mixed in a concrete mixer of not less than 0.2 cum capacity and appropriate weigh batcher using approved mix design, laid in approved fixed side formwork (steel channel, laying and fixing of 125 micron thick polythene film, wedges, steel plates including levelling the formwork as per drawing), spreading the concrete with shovels, rakes, compacted using needle, screed and plate vibrators and finished in continuous operation including construction joints, primer, sealant, curing of concrete slabs for 14- days, and water finishing to lines and grade as per drawing and technical specification clause 1501 with all lead, lifts, loading & unloading charges, cost and conveyance of all materials, labour, equipments etc., complete. as per the directions of the Engineer-in-charge of the work.(V-III, P.No-138.I No-20.29, KPWD SR 2021-22) issue rate dated 07-07-2022											
Measurements are taken on													
		Government School Front Side											
		South to north											
0.00	15.00		Cum	1	15.00	6.35	6.45	6.40	0.15	14.40			
15.00	17.60		Cum	1	2.60	6.45	6.55	6.50	0.15	2.54			
17.60	23.10		Cum	1	5.50	5.90	5.45	5.68	0.15	4.68			
23.10	30.00		Cum	1	6.90	6.30	6.40	6.35	0.15	6.57			
30.00	35.90		Cum	1	5.90	6.40	6.45	6.43	0.15	5.69			
35.90	43.10	No Work	Cum	1	0.00	0.00	0.00	0.00	0.15	0.00			
43.10	44.00		Cum	1	0.90	5.20	6.40	5.80	0.15	0.78			
44.00	45.00		Cum	1	1.00	6.40	6.15	6.28	0.15	0.94			
45.00	51.70		Cum	1	6.70	6.15	6.80	6.48	0.15	6.51			
51.70	60.00		Cum	1	8.30	6.80	6.95	6.88	0.15	8.56			
60.00	63.70		Cum	1	3.70	6.95	6.05	6.50	0.15	3.61			
		Government School Left Side											
		South to north											
0.00	4.70		Cum	1	4.70	6.90	6.60	6.75	0.15	4.76			
4.70	15.00		Cum	1	10.30	6.60	6.10	6.35	0.15	9.81			
15.00	30.00		Cum	1	15.00	6.10	6.90	6.50	0.15	14.63			
30.00	45.00		Cum	1	15.00	6.90	6.90	6.90	0.15	15.53			
45.00	60.00		Cum	1	15.00	6.90	6.55	6.73	0.15	15.13			
60.00	72.10		Cum	1	12.10	6.55	5.85	6.20	0.15	11.25			
		Maruthi Layout											
		2nd Cross Road (or)Miracle Villa House Opposite Road (From East to West)											
0.00	15.00		Cum	1	15.00	4.35	4.05	4.20	0.15	9.45			
15.00	30.00		Cum	1	15.00	4.05	3.50	3.78	0.15	8.49			
30.00	34.70		Cum	1	4.70	3.50	3.80	3.65	0.15	2.57			

145.89

M. J. [Signature]

Contractor

Assistant Engineer

Assistant Executive Engineer

26/06/2023

26/06

First and Final Bill

Chainage		Description of Item	Unit	No	Length (m)	Breadth			Depth (m)	Quantity	Rate in RS.	Amount in RS.
From	To					B1	B2	Avg B				
1.70	43.80		Cum	1	9.10	5.30	4.90	5.10	0.15	6.96		
		3rd Cross Road (From East to West)										
0.00	15.00		Cum	1	15.00	3.70	4.40	4.05	0.15	9.11		
15.00	30.00		Cum	1	15.00	4.40	4.60	4.50	0.15	10.13		
30.00	45.00		Cum	1	15.00	4.60	5.10	4.85	0.15	10.91		
45.00	49.90		Cum	1	4.90	5.10	5.20	5.15	0.15	3.79		
49.90	53.80		Cum	1	3.90	3.00	2.50	2.75	0.15	1.61		
		3rd A Cross Road (From West to East)										
0.00	13.10		Cum	1	13.10	4.10	3.60	3.85	0.15	7.57		
13.10	15.00		Cum	1	1.90	4.60	4.40	4.50	0.15	1.28		
15.00	21.60		Cum	1	6.60	4.40	4.20	4.30	0.15	4.26		
21.60	24.30		Cum	1	2.70	3.80	3.85	3.83	0.15	1.55		
		Culvert Ramp										
		Government School Front Side	Cum	1	6.10	1.10	1.00	1.05	0.15	0.96		
			Cum	1	8.20	0.90	0.85	0.88	0.15	1.08		
		DEDUCTION										
		Manhole	Cum	1	0.44				0.15	0.07		
			Cum	4	0.64				0.15	0.38		
		CHAMBER	Cum	6	0.45	0.45	0.45	0.45	0.15	0.18	58.57	
		Total Executed Quantity								204.46		
		Modified Schedule B Quantity								204.46		1537670.05
		Now to be paid Quantity								204.46	7520.64	1537676.68
Item no.10		Cutting transverse contraction joints 3 to 4 mm wide and depth 60mm. in concrete slab using concrete cutting machine with diamond studded saw within 48 hours of casting of bay / slab etc. complete including subsequent widening of the groove 8 to 10 mm. wide at top having depth of 15 mm. as directed by Engineer incharge as per MoRTH 602.6.3.(V-III, P.No-146,I No-4, KPWD SR 2021-22)										
Measurements taken on												
		Transverse Cutting										
		Government School Front Side										
		South to north	m	15	5.20					78.00		
		Government School Left Side										
		South to north	m	19	5.85					111.15		
		0.00										
		Maruthi Layout										
		2nd Cross Road (or)Miracle										
		Villa House Opposite Road										
		(From East to West)	m	11	3.50					38.50		
		3rd Cross Road										
		(From East to West)	m	14	3.00					42.00		
		3rd A Cross Road										
		(From West to East)	m	7	3.85					26.95		
		Total Executed Quantity								296.60		
		Modified Schedule B Quantity								296.60		
		Now to be paid Quantity								296.60	80.84	23977.1

Contractor

Assistant Engineer

Assistant Executive Engineer

Chainage		Description of Item	Unit	No	Length (m)	Breadth			Depth (m)	Quantity	Rate in	Amount in
From	To					RS.	RS.					
	Item no.11	Providing to contraction joints polysulphide sealant (Pouring grade) conforming to BS : 5212 - 1989 into sawed groove widened at top for sealant reservoir of specified size and shape as per detailed drawing including fixing Polyethylene foam backer rod of required diameter (approx. 25% larger than the initial 3 mm. to 4 mm. joint) overlaid with bond breaking tape as per detailed drawing. Item includes cleaning the joints with water jet / air compressor and allowing joint to become thoroughly dry before sealant is applied and applying primer. (A) Contraction and longitudinal joints (15 mm. deep x 8 mm.wide) as per MoRTH 602.6.3.(V-III, P.No-147,I No-5, KPWD SR 2021-22)										
		Qty Vide from item no 10	m							296.60		
		Total Executed Quantity								296.60		
		Modified Schedule B Quantity								296.60		
		Now to be paid Quantity								296.60	190.56	56520.10
	Item no.12	Cost of Haulage Excluding Loading and Unloading Taking output 10 t load and lead 10 km = 100 t.km (V-III Page No.3, Item No.1.4 A of PWD SR 2021-22)										
			t.km									
		Vide Total executed Quantity from premeasuremet								1062.46		
		Total Executed Quantity								1062.46		
		Tender Quantity								928.59		
		Quantity upto125%								1062.46		
		Now to be paid Quantity										
		Quantity upto125%										
Sub total: 5781486.55										1062.46	110.87	117794.94
Round off 5781487.10											Sub Total	5781487.10
Gst 18%											GST @18%	1040667.68
Total 6822154.77											TOTAL AMOUNT	6822154.77

Contractor

Assistant Engineer

ದ.ಬ.ಎಂ.ಪಿ. ಪ್ರಾ.ಪ್ರಾ.ಯ.ನ.ಕ.ರ. ಉಪ ನಿರ್ದೇಶಕರು

ಪ್ರಾ.ಪ್ರಾ.ಯ.ನ.ಕ.ರ. ಉಪ ನಿರ್ದೇಶಕರು